

Table R3-1 (1-4-6&7)
 Appendix F
 Munisport Landfill Closure and Remediation
 Schedule of Values and Grant Escrow Draw Bases
 Revision March 10, 2011
AMENDMENT 4

Item	Description	Progress Unit	Project Maximum		Base Project Maximum Total	Inflation Adjusted (5) Unit Cost	Inflation Adjusted (5) Project Maximum Total	Draw Payment Basis	
			Number of Units	Unit Cost					
1. Mobilization									
Mobilization Sub-Total									
2. Grading		See Draw Payment Basis	NA	NA	\$690,857.55	NA	\$690,857.55	Project Maximum set at 5% of Closure Construction Sub-Total. This draw is paid at beginning of Oversight Period.	
a. Clearing		Acres	164	\$4,850.00	\$795,400.00	\$5,184.65	\$850,282.60	Actual Acres Completed.	
b. Cut and Chip		Acres	164	\$4,425.00	\$725,700.00	\$4,730.33	\$775,773.30	Actual Acres Completed.	
c. Lake Shore Regrading		Linear Feet	10,900	\$45.97	\$501,019.00	\$49.14	\$535,589.31	Actual Linear Feet Completed.	
d. Rough Grading		Acres	164	\$2,500.00	\$410,000.00	\$2,672.50	\$438,290.00	Actual Acres Completed.	
e. Remove Unusable Material		Acres	164	\$1,829.27	\$299,999.95	\$1,955.49	\$320,699.95	Actual Acres Completed.	
f. Initial Cover		Acres	164	\$9,903.82	\$1,624,226.48	\$10,587.18	\$1,736,298.11	Actual Acres Completed.	
g. Temporary Security Fencing		Linear Feet	16,500	\$15.00	\$247,500.00	\$16.04	\$264,577.50	Actual Linear Feet Completed.	
Grading Sub-Total									
					\$4,603,845.43		\$4,921,510.77		
3. Cap and Cover									
Cap and Cover Sub-Total									
a. Final Cover		Acres	164	\$33,012.73	\$5,414,088.00	\$35,290.61	\$5,787,660.07	Actual Acres Completed.	
b. Ground Cover		Acres	164	\$6,602.55	\$1,082,817.55	\$7,058.12	\$1,157,532.07	Actual Acres Completed.	
					\$6,496,905.55		\$6,945,192.14		
4. Stormwater Management System									
Stormwater Management System									
			Acres	164	\$13,591.46	\$2,229,000.00	\$14,529.27	\$2,382,801.00	Project Maximum Total for each basin is that basin's percent of total project basin acreage. Each basin's Project Maximum Total will be paid in two parts: 60% once grading is completed, and 40% once drainage wells are completed.
			Percent	NA	NA	\$487,400.00	\$521,030.60	Draws based on percent completion of total project footprint acreage of structures and utilities venting system.	
					\$13,217,151.08		\$2,903,831.60		
5. Gas Management System									
Gas Management System									
			Acres	164	\$726,860.00	\$726,860.00	\$726,860.00	Draws based on actual costs on vendor invoices. Draws should not exceed 5% of Closure Construction Sub-Total.	
			Percent	NA	NA	\$1,381,715.11	\$1,477,053.00	Closure Construction Sub-Total. Draws based on 10% of Closure Construction 10% of Closure Construction Sub-Total.	
					\$2,108,675.11		\$2,203,913.00		
					\$16,616,583.00		\$17,683,305.06		
6. Other									
Systems Sub-Total									
			See Draw Payment Basis	NA	NA	\$726,860.00	\$726,860.00	Draws based on actual costs on vendor invoices. Draws should not exceed 5% of Closure Construction Sub-Total.	
			See Draw Payment Basis	NA	NA	\$1,381,715.11	\$1,477,053.00	Draws as draws are processed. Aggregate draws for this item should not exceed 10% of Closure Construction Sub-Total.	
			See Draw Payment Basis	NA	NA	\$2,108,675.11	\$2,203,913.00		
			See Draw Payment Basis	NA	NA	\$16,616,583.00	\$17,683,305.06		
Groundwater Remediation									
Groundwater Remediation									
			See Draw Payment Basis	NA	NA	\$580,152.00	\$580,152.00	Actual costs per vendor invoices. This draw is paid at beginning of Oversight Period. 100% of the budget was utilized. See previous draws documentation (AA form G-703).	
			See Draw Payment Basis	NA	NA	\$580,152.00	\$580,152.00		
2. IRAP Prototype ⁽¹⁾⁽ⁱ⁾									
			See Draw Payment Basis	NA	NA	\$1,461,641.19	\$1,461,641.19	Actual costs per vendor invoices and based on \$1,500,000 budget. See previous draws documentation (AA form G-703).	

Exhibit G

Table R3-1 (1-4-6x7)
Municipal Landfill Closure and Remediation
Schedule of Values and Grant Escrow Draw Bases
Revision March 10, 2011
AMENDMENT 4

Item	Description	Progress Unit	Project Maximum Calculation			Draw Payment Basis		
			Number of Units	Unit Cost	Base Project Maximum Total	Inflation Adjusted [5] Project Maximum Total	Inflation Adjusted [5] Project Maximum Total	Progress Measurement as Basis for Draw Payment
3. Funnel & Gate Pilot Test⁽¹⁾								
	IRAP Prototype Sub-Total	See Draw Payment Basis	NA	NA	\$1,461,641.19	\$1,461,641.19		Actual costs per vendor invoices. Actual budget was \$2,659,000.00. See previous draws documentation (AA form G-703)
	Funnel & Gate Sub-Total	See Draw Payment Basis	NA	NA	\$92,398.41	\$92,398.41		Percent completion in categories. Section references are in the February 2011 CLCP Update.
4. Extraction & Class I Well Disposal [12]								Direct reimbursement of actual cost estimated at 1.1 to 1.3 % of Groundwater Remediation Total construction cost.
	1. Payment & Performance Bond	See Section R2.3.02-1	NA	\$130,540	\$130,540.00	\$130,540.00		
	Subsection 1, Sub-Total	See Section R2.3.02-1	NA	\$130,540	\$130,540.00	\$130,540.00		
	2. Permits & Agency Review Allowance	See Section R2.3.02-2	NA	\$100,000	\$100,000.00	\$100,000.00		
	Subsection 2, Sub-Total	See Section R2.3.02-2	NA	\$100,000	\$100,000.00	\$100,000.00		
3. Engineering & Permitting		See Section R2.3.02-3 & Activity Table	Percentage Applied	\$1,035,294.30	\$1,035,294.15	\$1,035,294.15		Activity Table appears on Page 10 of Jun 2010, Jan 2011 & March 2011 CLCP. Generally, the Independent Engineer will review progress against 30%, 60%, 90% milestones checkpoints. Interim percentages can be paid in the assessment and judgment of the Independent Engineer as to the project progression and completion.
	3.1 Initial Concept Meetings		3.0%	\$31,058.83	\$31,058.83	\$31,058.83		
	3.2 Groundwater Modelling		15.0%	\$155,294.15	\$155,294.15	\$155,294.15		30%, 60%, 90% and 100% Progress payments from the indicated unit cost. See page 10 of March 2011 CLCP.
	Progress Draws up to 90%		90.0%	\$139,764.73	\$139,764.73	\$139,764.73		
	100% Payment	At RAP Submittal	10.0%	\$15,529.41	\$15,529.41	\$15,529.41		
	3.3 Wetland Issues		5.0%	\$51,764.72	\$51,764.72	\$51,764.72		30%, 60%, 90% and 100% Progress payments from the indicated unit cost. See page 10 of March 2011 CLCP.
	Progress Draws up to 90%		90.0%	\$46,588.24	\$46,588.24	\$46,588.24		
	100% Payment	At RAP Submittal	10.0%	\$5,176.47	\$5,176.47	\$5,176.47		
	3.4 RAP Preparation		18.0%	\$186,352.97	\$186,352.97	\$186,352.97		30%, 60%, 90% and 100% Progress payments from the indicated unit cost. See page 10 of March 2011 CLCP.
	Progress Draws up to 90%		90.0%	\$167,717.88	\$167,717.88	\$167,717.88		
	100% Payment	At RAP Submittal	10.0%	\$18,635.09	\$18,635.09	\$18,635.09		
	3.5 Response RAP RAI #1		3.0%	\$31,058.83	\$31,058.83	\$31,058.83		100% upon submittal of response to RAI.
	3.6 Response RAP RAI #2		2.0%	\$20,705.89	\$20,705.89	\$20,705.89		100% upon RAP approval.
	3.7 Construction Drawings for Extraction System		12.5%	\$129,411.79	\$129,411.79	\$129,411.79		60% payment at RAP submittal, 30% payment at construction permit submittal and 10% payment once all permits are obtained. See page 10 Mar 2011 CLCP.
	Draw #1	At RAP Submittal	60.0%	\$77,647.07	\$77,647.07	\$77,647.07		

Table R3-1 (1-4-827)
 Munisport Landfill Closure and Remediation
 Schedule of Values and Grant Escrow Draw Bases
 Revision March 10, 2011
AMENDMENT 4

Item	Description	Progress Unit	Project Maximum Calculation		Base Project Maximum Total	Inflation Adjusted [5] Unit Cost	Inflation Adjusted [5] Project Maximum Total	Draw Payment Basis
			Number of Units	Unit Cost				
		AI Construction Permit Submittal	30.0%	\$38,823.54				
		Final Permit Obtained	10.0%	\$12,941.18				
3.8	Water Use Permit		2.0%	\$20,705.89	\$20,705.89		\$20,705.89	60%, 90% and 100% Progress payments from the indicated unit cost. See page 10 of March 2011 CLCP.
		Progress Draws up to 60%	60.0%	\$12,423.53				Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion.
		Draw 90%	30.0%	\$8,211.77				
		Upon Application Submittal						
		Final Permit Obtained	10.0%	\$2,070.59				
3.9	ERP Permit		1.0%	\$10,352.94	\$10,352.94		\$10,352.94	60%, 90% and 100% Progress payments from the indicated unit cost. See page 10 of March 2011 CLCP.
		Progress Draws up to 60%	60.0%	\$6,211.77				Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion.
		Draw 90%	30.0%	\$3,105.88				
		Upon Application Submittal						
		Final Permit Obtained	10.0%	\$1,035.29				
3.10	Landfill Closure Permit Modification		2.0%	\$20,705.89	\$20,705.89		\$20,705.89	60%, 90% and 100% Progress payments from the indicated unit cost. See page 10 of March 2011 CLCP.
		Progress Draws up to 60%	60.0%	\$12,423.53				Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion.
		Draw 90%	30.0%	\$6,211.77				
		Upon Application Submittal						
		Final Permit Obtained	10.0%	\$2,070.59				
3.11	FDEP UIC Application		8.0%	\$82,823.54	\$82,823.54		\$82,823.54	30%, 60%, 90% and 100% Progress payments from the indicated unit cost. See page 10 of March 2011 CLCP.
		Progress Draws up to 90%	90.0%	\$74,541.19				
		100% Payment	10.0%	\$8,282.35				
		Upon Application Submittal						
3.12	Response UIC RAI #1		3.0%	\$31,058.83	\$31,058.83		\$31,058.83	
		Upon Response Submittal						
3.13	Response UIC RAI #2		2.0%	\$20,705.89	\$20,705.89		\$20,705.89	
		Upon Notice of Intent to Issue						
3.14	Construction Drawings for Pump Station		17.5%	\$181,176.50	\$181,176.50		\$181,176.50	30%, 60%, 90% and 100% Progress payments from the indicated unit cost. See page 10 of March 2011 CLCP.
		Draw #1 30%	30.0%	\$54,352.95				Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion.

Table R3-1 (1-4-6x7)
 Munisport Landfill Closure and Remediation
 Schedule of Values and Grant Escrow Draw Bases
 Revision March 10, 2011
AMENDMENT 4

Item	Description	Progress Unit	Project Maximum Calculation		Base Project Maximum Total	Inflation Adjusted [5] Unit Cost	Inflation Adjusted [5] Project Maximum Total	Draw Payment Basis
			Number of Units	Unit Cost				
	Draw #2 60%		30.0%	\$54,352.95				Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion. Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion.
	Draw #3 90%	At Construction Permit Submittal	30.0%	\$54,352.95				
	100% Payment	Final Permit Obtained	10.0%	\$18,117.85				
3.15	Public Notice/Meetings		1%	\$10,352.94	\$10,352.94		\$10,352.94	
3.18	Construction Permitting		5%	\$51,764.72	\$51,764.72		\$51,764.72	
	Subsection 3. Sub-Total	Final Permit Obtained			\$1,035,294.30		\$1,035,294.30	
4.	Construction Phase Engineering, Surveying & Construction Quality Assurance (CQA)	See Section R2.3.02-4. 10% of the amount of construction activity contained in each draw		\$1,035,294.30	\$1,035,294.30		\$1,035,294.30	Generally, the Independent Engineer will review progress against % completed milestone checkpoints. Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion.
	Subsection 4. Sub-Total				\$1,035,294.30		\$1,035,294.30	
5.	Project Management			\$517,647.15	\$517,647.15		\$517,647.15	See page 11 and 25 of March 2011 CLCP.
5.1	Design & Permitting Phase		60%	\$310,588.29	\$310,588.29		\$310,588.29	See section R2.3.02 Item 3 Engineering and Permitting on pages 9-10. Includes DRY RUN of City of North Miami Bldg. Dept. Permits.
5.2	Construction Phase		40%	\$207,058.86	\$207,058.86		\$207,058.86	
	Subsection 5. Sub-Total				\$517,647.15		\$517,647.15	
6.	Mobilization for Site Work & Extraction System			\$159,450.50	\$159,450.50		\$159,450.50	Start of Construction. See page 12 of Jun 2010, Jan 2011, & Mar 2011 CLCP.
	Subsection 6. Sub-Total				\$159,450.50		\$159,450.50	
7.	Erosion Control/Silt Fence			\$120,000.00	\$120,000.00		\$120,000.00	10% is to be paid upon submittal of the notice of intent to use the general NPDES permit and receipt of acknowledgement from the FDEP. 80% is to be paid based on completion of the installation, and the last 10% as 4 equal payments of 2.5% at 3 month intervals as the project progresses to ensure maintenance of the erosion silt fence and compliance with the FDEP and DERM regulations and closure of the NPDES permit. See page 12 of Mar 2011 CLCP.
	Subsection 7. Sub-Total				\$120,000.00		\$120,000.00	
8.	Electrical Supply to Work Site			\$25,000.00	\$25,000.00		\$25,000.00	100% upon completion of construction activities and energizing of the system. See page 12 of March 2011 CLCP.
	Subsection 8. Sub-Total				\$25,000.00		\$25,000.00	
9.	Site Preparation			\$230,000.00	\$230,000.00		\$230,000.00	4 payments for 4 months at start of construction. See page 12 of Mar 2011 CLCP.
	Subsection 9. Sub-Total				\$230,000.00		\$230,000.00	

Table R3-4 (1-4-687)
Munisport Landfill Closure and Remediation
Schedule of Values and Grant Escrow Draw Bases
Revision March 10, 2011
AMENDMENT 4

Item	Description	Progress Unit	Project Maximum Calculation				Draw Payment Basis	
			Project Maximum Number of Units	Unit Cost	Base Project Maximum Total	Inflation Adjusted [5] Unit Cost	Inflation Adjusted [5] Project Maximum Total	Progress Measurement as Basis for Draw Payment
10	Extraction System				\$1,751,006.63			
10.1	Recovery Wells			\$304,000.00		\$304,000.00		Basis of payment: 30% well inst., 50% pump inst., 15% operational, 5% const. cont. See page 13 of Mar 2011 CLCP.
10.2	Pumps/Controls			\$418,240.00		\$418,240.00		Basis of payment: 30% well inst., 50% pump inst., 15% operational, 5% const. cont. See page 13 of Mar 2011 CLCP.
10.3	Header Trench Excavation			\$49,421.45		\$49,421.45		Basis of Payment: 80% per LF, 10% per LF pipe, 5% operational, 5% const. cont. See page 14 of Mar 2011 CLCP.
10.4	Relocate Waste from Header Trench			\$81,349.84		\$81,349.84		Based on item 10.3, see page 14 of Mar 2011 CLCP.
10.5	Temporary Cover (1 ft) over Item 10.4 Waste			\$100,370.16		\$100,370.16		Based on item 10.3, see page 14 of Mar 2011 CLCP.
10.6	Header Pipe (18")			\$506,000.00		\$506,000.00		Basis of Payment: 30% delivery, 60% inst., 5% test, 5% const. cont. See page 15 of Mar 2011 CLCP.
10.7	Header Trench Backfill			\$231,825.18		\$231,825.18		Basis of Payment: 90% per LF backfill, 5% test, 5% const. cont. See page 15 of Mar 2011 CLCP.
10.8	Piezometers/Monitoring Wells			\$60,000.00		\$60,000.00		Basis of Payment: 95% completion log submittal, 5% const. cont. See page 15 of Mar 2011 CLCP.
Subsection 10, Sub-Total					\$1,751,006.63		\$1,751,006.63	
11	Mobilization for Injection System			\$562,847.85		\$562,847.85		Start of UIC construction. See page 15 of Mar 2011 CLCP.
Subsection 11, Sub-Total					\$562,847.85		\$562,847.85	
12	Deep Injection Well	See Section R2.3.02-12.k.13 & Activity Table		\$4,483,000.00		\$4,483,000.00		Activity Table appears on Pgs. 16 & 17 of Mar 2011 CLCP. Generally, the Independent Engineer will review progress against % milestone checkpoints. Interim percentages can be paid in the assessment and judgment of the Independent Engineer as to the project progression and completion.
12.1	Pump Package/Mud Cleaning System		5%	\$224,150.00		\$224,150.00		
12.2	Drill Rig Erection		5%	\$224,150.00		\$224,150.00		
12.3	Drilling Fluid Containment Pad & Pit Casing		5%	\$224,150.00		\$224,150.00		
12.4	Proposed 44" Casing - drilling, testing, installation		5%	\$224,150.00		\$224,150.00		
12.5	Proposed 36" Casing - drilling, testing, installation		10%	\$448,300.00		\$448,300.00		
12.6	Proposed 28" Casing - drilling, testing, installation		35%	\$1,569,050.00		\$1,569,050.00		
12.7	Proposed 16" Casing - drilling, testing, installation		20%	\$896,600.00		\$896,600.00		
12.8	Proposed 11.75" Casing - drilling, testing, installation		10%	\$448,300.00		\$448,300.00		
12.9	FDEP Certification & Clearance Letter		5%	\$224,150.00		\$224,150.00		
Subsection 12, Sub-Total					\$4,483,000.00		\$4,483,000.00	

Table R3-1 [1-4, 6&7]
Munisport Landfill Closure and Remediation
Schedule of Values and Grant Escrow Draw Bases
Revision March 10, 2011
AMENDMENT 4

Item	Description	Progress Unit	Project Maximum Calculation		Base Project Maximum Total	Inflation Adjusted [5] Unit Cost	Inflation Adjusted [5] Project Maximum Total	Draw Payment Basis
			Number of Units	Unit Cost				
13	Deep Dual Zone Monitoring Well	See Section R2.3.02-12 & 13 & Activity Table		\$1,985,000.00	\$1,985,000.00			Activity Table appears on Pages 16 & 17 of Mar 2011 CLCP. Generally the Independent Engineer will review progress against % milestone checkpoints. Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion.
13.1	Drill Rig Erection		10%	\$188,500.00			\$188,500.00	
13.2	Drilling Fluid Containment Pad & Pit Casing		10%	\$188,500.00			\$188,500.00	
13.3	Proposed 30" Casing - drilling, testing, installation		35%	\$659,750.00			\$659,750.00	
13.4	Proposed 20" Casing - drilling, testing, installation		25%	\$471,250.00			\$471,250.00	
13.5	Proposed 12.75" Casing - drilling, testing, installation		15%	\$282,750.00			\$282,750.00	
13.6	Proposed 6.625" Casing - drilling, testing, installation		5%	\$94,250.00			\$94,250.00	
	Subsection 13 Sub-Total				\$1,985,000.00		\$1,985,000.00	
14	Pump Station	See Section R2.3.02-14 & Activity Table		\$1,136,638.00	\$1,136,638.00			Activity Table appears on Page 18 of Mar 2011 CLCP. Generally the Independent Engineer will review progress against % milestone checkpoints. Interim percentages can be paid in the assessment and judgement of the Independent Engineer as to the project progression and completion.
14.1	Temporary Electric for Portable Substation		10%	\$113,663.80			\$113,663.80	
14.2	Permanent Electric for Pump Station		10%	\$113,663.80			\$113,663.80	Must be 100% completed including energizing to satisfy subsection 7 above.
14.3	Concrete Foundations (Pumps, Tanks, Bldg.)		5%	\$56,831.90			\$56,831.90	
14.4	Groundwater Storage Tanks		10%	\$113,663.80			\$113,663.80	
14.5	Injection pumps, Piping & Hydraulic Surge System		50%	\$568,319.00			\$568,319.00	
14.6	Precast Bldg/Concrete		3%	\$34,099.14			\$34,099.14	
14.7	Injection Well Annular Monitoring Tank		1%	\$11,366.38			\$11,366.38	
14.8	Dual-Zone Well Pumps & Piping		1%	\$11,366.38			\$11,366.38	
14.9	I&C		5%	\$56,831.90			\$56,831.90	
14.10	Start up Services		5%	\$56,831.90			\$56,831.90	Must have City of North Miami Certificate of Occupancy or Certificate of Completion and upon system capable of operating on a continuous basis.
	Subsection 14 Sub-Total				\$1,136,638.00		\$1,136,638.00	
	Extraction & Class I Well Disposal Sub-Total				\$13,171,718.73		\$13,171,718.73	
	Sub-Total Groundwater Remediation				\$15,305,510.33		\$15,305,510.33	Item includes the Deep Injection Well in addition to the previous systems.

Table R3-1 (1-4, 6&7)
Munisport Landfill Closure and Remediation
Schedule of Values and Grant Escrow Draw Bases
Revision March 10, 2011
AMENDMENT 4

Item	Description	Progress Unit	Project Maximum Calculation		Base Project Maximum Total	Inflation Adjusted [5] Unit Cost	Inflation Adjusted [5] Project Maximum Total	Draw Payment Basis
			Project Maximum Number of Units	Unit Cost				
15	Pre-Closure Operations, Monitoring and Reporting			\$1,405,000.00	\$1,405,000.00		\$1,405,000.00	5 Years O&M Levelized Monthly Fee of \$23,416.66. Backup in the form of operations logs, maintenance logs, report of activities completed and significant invoices are returned on a monthly basis. See page 13 of March 10, 2011 CLCP.
	Pre-Closure Sub-Total				\$1,405,000.00		\$1,405,000.00	
	Total Groundwater Remediation				\$16,710,910.33		\$16,710,910.33	
							\$34,376,215.39	Discretionary fund to be used for unexpected permit or licenses renewal fees other than the regulatory permits outlined above including the City of North Miami Building Department permits. Disposal of funds requires prior concurrence from DSMW and approval from the Independent Engineer.
	Sub-Total Project Maximum						\$433,535.00	
	Project Allowance						\$34,809,750.39	
	Sub-Total Project Mgmt Allowance						\$34,809,750.39	
	Total Grant Amount Including Interest as of 9/30/09						\$34,817,562.95	
	Total Project Cost						\$34,809,750.39	
	Residual Amount						\$7,812.56	

Interpretation & Use of the February 24, 2011 Schedule of Values (SOV) Revision

1. This version was published based on the CLCP Amendments 2, 3 and 4 issued by A.D.A. Engineering on June 28, 2010, January 26, 2011 and March 10, 2011 to reflect the tasks and draws associated with the design-build lump sum contract for the "Extraction and Class 1 Deep Well Disposal Groundwater Remediation Option" (Item 4 of the Groundwater Remediation Schedule) developed by Charles D'Santi et al. Court appointed Receiver, CH2M Hill and ES Consultants, Engineers.

2. Should a contradiction between the CLCP documents and this March 10, 2011 SOV Table R3.1 version be noted, this March 10, 2011 SOV Table R3.1 will take precedent in matter of values and payment.

Footnotes

1. Project Maximum Calculation, as previously adjusted for inflation, represents the maximum that is Grant Eligible for each item. Progress Payment Basis (right block in Schedule) presents actual basis for individual draw request review. Overall intent is for draws to track actual physical progress for each item as reasonably closely as possible.
2. Original Unit Costs and Project Maximum Totals based primarily on PBS&J Part S Financial Responsibility Requirements for landfill components and on H.S.A. estimates provided for items 1 & 2 as reviewed by Brown and Caldwell. Groundwater item 3 based on conceptual system estimate provided by ARCADIS as reviewed by MPI and preliminary ARCADIS design payment review by ADA Engineering. Groundwater remediation cost estimates provided by ES Consultants and CH2M/Hill for item 4 (proposed in 2010) as reviewed by ADA Engineering. Groundwater remediation costs (item 4) are based on a lump sum design-build contract.
3. Draws for most Closure items are based on actual acres completed (where Progress Unit is "Acres"). Other items are based on actual progress units or actual vendor invoices as shown. 2010 Draws for groundwater remediation involving based upon percent completion, operational capabilities, certifications, and operating permits from regulatory agencies.
4. Unit Costs in the Closure Schedule for non one-time items going forward can be adjusted each January 1st based on ENR's Construction Cost Index for preceding 12 months. Groundwater Remediation Schedule item 4 costs are all fixed as it is a lump sum contract.
5. This is an historical note. The Inflation Index used for the 2005 adjustment versus Base was ENR's Construction Cost Index listed in ENR's January 31st, 2005 issue. The index reported was 6.9% for calendar year 2004. Closure Unit Costs from Part S information were adjusted for one year inflation, as Part S costs were developed at least 12 months before this calculation.
6. The June 2010 Groundwater Remediation Schedule amended table is based on a fixed total cost of \$15,305,910.33
7. Total Project Maximum (the sum of the Project Maximum Totals) may show a figure higher than the base Grant Amount of \$31,027,000; any draw amounts above the base Grant Amount will be funded from accrued interest earnings, if any, of the Escrow Account. The Grant Agreement provides for interest earnings to be retained in the Escrow Account. It should be noted, however, that the County is not obligated, under the Grant Agreement, to fund draws above the sum of the base grant amount plus earned interest. **Groundwater Remediation completion is for a lump sum.**
8. (Reserved)
9. Closure Section of SOV Unchanged from original Agreements & Document Prepared by Brown & Caldwell
10. Authorized by BCC in 2004 Grant Agreement
11. Groundwater Remediation Treatment Concept Approved by MPI, A.D.A. Engineering approved a reduced amount from the Receiver's invoice after forensic analysis of design documents
12. System proposed by Receiver and its Engineers, SOV verified by ADA Engineering